
Grid Vision T&D Sdn.Bhd.

Factory Acceptance Test Record DF1725IED RTU

Project Name	
Contract No.	

Approval					
	Name	Company	Date	Signature	
Prepared by:	Muhammad Nor Farhan	Grid Vision T&D	17 th December 2024	Jy.	
Reviewed by:	Lim Yee Chin	Grid Vision T&D	17 th December 2024	At .	
Verified by:	Ir. Ts. Ramlah Binti Awang	Tenaga Nasional Berhad			

Rev 02 / Eff. Date: 17/12/2024 QA05-F06



Change Log

No.	Date	Rev No.	Remark	
1	22/12/2022	00	Initial Release	
2	24/2/2024	00	Revise parameter setting for AI, IEC101.	
3	16/5/2024	01	Separate Test Procedure and Test Record	
4	10/9/2024	01	 Update firmware version and date for MCU-1-A and MCU-4-A. Change Force to 0 setting under AI Card Module. 	
5	17/12/2024	02	 Add Ecolink LED in accessories list. Add another firmware check under Processor Functional Test. Update IEC104 Channel Redundancy Test Procedure. Combine Physical and Functional result in 1 page. Add checkbox and signature box in FAT flowchart. Add tester's competency verification. Update IOA for I/O Fail. Add COM-6-A Module. Add Appendix for I/O Test Setup. 	





FORM REF	1725IED-FAT-TR		
FORM DESCRIPTION	RTU FAT RECORD	FORM VERSION	02
PROJECT DETAILS	RTU SERIAL NO:	PRODUCT DETAILS	DF1725IED RTU
	CONTRACT NO:	TEST RECORD SHEET	2 of 39
FAT – TEST RECORD REF:	TABLE OF CONTENT	RECORD SHEET NO.	1 of 1

Гable of Contents Overall FAT Result	4
Factory Acceptance Test Summary	
FAT Log	
FAT Attendance	
Pre-Requisites	
1.0 Approved Engineering Drawings	
2.0 Bill of Quantity	
3.0 SGP Certificate	
4.0 RTU Panel IP Certificate	
5.0 Test Equipment Record	
6.0 Measuring Equipment Record	
7.0 Software Record	
8.0 Pre-FAT Record	(
9.0 Tester's Competency	9
Declaration	
1.0 Product Declaration	10
2.0 Test Setup	11
Accessories Declaration and Inspection	
1.0 Electronic Accessories	12
2.0 RTU Panel Accessories	13 - 15
Inspection – RTU Panel	
1.0 Panel Information	16
2.0 Physical and Quality Inspection	16
Inspection – Subrack	
1.0 Subrack Information	17
2.0 Physical and Quality Inspection	17
Inspection – Power Supply Module	
1.0 Physical and Quality Inspection	18





FORM REF	1725IED-FAT-TR		
FORM DESCRIPTION	RTU FAT RECORD	FORM VERSION	02
PROJECT DETAILS	RTU SERIAL NO:	PRODUCT DETAILS	DF1725IED RTU
	CONTRACT NO:	TEST RECORD SHEET	3 of 39
FAT – TEST RECORD REF:	TABLE OF CONTENT	RECORD SHEET NO.	1 of 1


Inspection – Processor	
1.0 Physical and Quality Inspection	19
2.0 Functional Test - Processor	19
3.0 IEC101 Initialization	20
4.0 IEC104 Initialization	20
5.0 DNP3 Initialization	21
Inspection – COM-6-A	
1.0 Physical and Quality Inspection	22
2.0 Functional Test – COM-6-A	22
1.0 Physical and Quality Inspection	23
2.0 Functional Test – Digital Input Module	23
Inspection – Digital Output Module	
1.0 Physical and Quality Inspection	24
2.0 Functional Test – Digital Output Module	24
3.0 Dummy Breaker and CES Functional Test	25
4.0 Buzzer Test	25
Inspection – Analog Input Module	
1.0 Physical and Quality Inspection	26
2.0 Functional Test – Analog Input Module	26
Inspection – Analog Output Module	
1.0 Physical and Quality Inspection	27
2.0 Functional Test – Analog Output Module	27
RTU Power Up	28
Parameter Setting	
1.0 Processor Parameter Setting	
1.1 MCU-1-A	29
1.2 MCU-4-A	29
2.0 Digital Input Parameter Setting	
2.1 Under Card Module	30
2.2 Under Logical Module	30





FORM REF	1725IED-FAT-TR		
FORM DESCRIPTION	RTU FAT RECORD	FORM VERSION	02
	RTU SERIAL NO:	PRODUCT DETAILS	DF1725IED RTU
PROJECT DETAILS	CONTRACT NO:	TEST RECORD SHEET	4 of 39
FAT – TEST RECORD REF:	TABLE OF CONTENT	RECORD SHEET NO.	1 of 1

3.0 Digital Output Parameter Setting	
3.1 Under Card Module	31
3.2 Under Logical Module	31
4.0 Analog Input Parameter Setting	
4.1 Under Card Module	32
4.2 Under Logical Module	32
5.0 Analog Output Parameter Setting	
5.1 Under Card Module	33
5.2 Under Logical Module	33
6.0 IEC101 Parameter Setting	34
7.0 IEC104 Parameter Setting	35
8.0 DNP3 Parameter Setting	36
Virtual Alarm Test	37
Channel Redundancy Test	38
1.0 IEC101	38
2.0 IEC104	38
3.0 DNP3	38
Limit of Authority	39



1.0 Overall Pre-FAT/FAT Result

RTU Serial No.	
PASS	
FAIL	
REMARKS:	
Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)
Tester's	TNB QAI's
Name: Date:	Name: Date:

TENAGA NASIONAL			(2)
FORM REF	1725IED-FAT-TR-TS		
FORM DESCRIPTION	RTU FAT RECORD - TEST SUMMARY	FORM VERSION	02
DD 0 17 07 D 77 11 0	RTU SERIAL NO:	PRODUCT DETAILS	DF1725IED RTU
PROJECT DETAILS	CONTRACT NO:	TEST RECORD SHEET	6 of 39
FAT – TEST RECORD REF:	FAT TEST SUMMARY	RECORD SHEET NO.	1 of 1

2.0 Factory Acceptance Test Summary


No.	Form Description	No. of Record	Result
1	Pre-Requisites		Pass/Fail
2	Declaration		Pass/Fail
3	Accessories		Pass/Fail
4	Physical Inspection		Pass/Fail
5	Parameter Setting		Pass/Fail
6	Functional Test		Pass/Fail
7	Channel Redundancy Test		Pass/Fail

3.0 FAT Log

Day	Time		Took A official	
Day	Start	End	Test Activity	
1				
2				
3				

4.0 FAT Attendance

Date	Name	Company	Designation	Signature
		Grid Vision T&D	Tester	
		Grid Vision T&D	Tester	
		TNBR/TNBLabs	QAI	



1.0 Approved Drawings

Drawing Title	Drawing No.	Revision	Approved Date	ок
Telecontrol Overview Drawing	GV TNBD 0614 B02 TOD			
RTU Configuration Drawing	GV TNBD 0614 B01 RCF			
RTU Cubicle Internal Wiring Drawing	GV TNBD 0614 V01 RIW			
RTU Cubicle Drawing	GV TNBD 0614 U01 CDW			
RTU Parameter List	GV TNBD 0614 T01 PM			
RTU Cable Drawing	GV TNBD 0614 T11 RCS			

2.0 Bill of Quantity

No.	Module Name	Part Number	Quantity	Firmware Version
1	RTU Subrack	1725IED_SUBRACK 19"		N/A
2	RTU Subrack	1725IED_SUBRACK 2/3 19"		N/A
3	RTU Subrack	1725IED_SUBRACK 1/2 19"		N/A
4	RTU Processor Board	1725IED_MCU-1-A		4.11.024 24 Aug 2024
5	RTU Processor Board	1725IED_MCU-4-A		4.02.008 24 Nov 2023
6	RTU Digital Input Module	1725IED_DI-32-24V		N/A
7	RTU Digital Input Module	1725IED_DI-16-24V-A		N/A
8	RTU Digital Input Module	1725IED_DI-16-110V		N/A
9	RTU Digital Output Module	1725IED_CO-8-A		N/A
10	RTU Digital Output Module	1725IED_CO-16-A		N/A
11	RTU Analog Input Module	1725IED_DCAI-8-A		N/A
12	110/220V Power Supply Board	1725IED_POWER-110/220V		N/A
13	24V Power Supply Board	1725IED_POWER-24V-A		N/A
14	Communication Module	1725IED_COM-6-A	·	N/A

TENAGA NASIONAL			G/
FORM REF	1725IED-FAT-TR-PR		
FORM DESCRIPTION	RTU FAT RECORD – PRE- REQUISITES	FORM VERSION	02
DD 0 112 012 D 112 0	RTU SERIAL NO:	PRODUCT DETAILS	DF1725IED RTU
PROJECT DETAILS	CONTRACT NO:	TEST RECORD SHEET	8 of 39
FAT – TEST RECORD REF:	FAT PRE-REQUISITE	RECORD SHEET NO.	1 of 1

3.0 SGP Certificate

Item	Serial Number
DF1725IED RTU SGP Certificate	D2023-0510:0014

4.0 Panel IP Certificate

No.	RTU Panel Type	IP Rating	Certificate Number	Applicable
1	Floor Standing – Indoor	IP51	2017EEA0204	
2	Floor Standing – Outdoor	IP54	2021EA1541	
3	Wall Mounted – Indoor	IP51	2015EEA0091	
4	Wall Mounted – Outdoor	IP54	2021EA1540	


5.0 Test Equipment Record

No.	Item	Brand	Model	Serial Number
1	Laptop			
2				
3				

6.0 Measuring Equipment Record

No.	Item	Brand	Model	Serial Number	Calibration Date	Calibration Due Date
1	Process Meter	Fluke	787			
2	Measuring Tape					
3	Digimatic Caliper					
4						

QA05-F06



7.0 Software Record

No.	Item	Brand	Software Name	Version	OK
1	Diagnostic/Configuration Tool	Dong Fang	DFE Engineering Tool Software	3.02.009	
2	IEC101/IEC104/DNP3.0 Master Simulator	ASE	ASE2000 Version 1	1.56	


8.0 Pre-FAT Record

Pre-FAT Date	
Pre-FAT Result	Pass/Fail
Remarks/Notes	

9.0 Tester's Competency

No.	Tester's Name	Years of Experience
1		
2		

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)	
Tester's	TNB QAI's	
Name:	Name:	
Date:	Date:	



1.0 Product Declaration


Item	Description	Remarks
1	RTU Model	DF1725IED
2	Communication Protocol	IEC101 □Single □Redundancy
		IEC104 □Single □Redundancy
		DNP3 □Single □Redundancy
3	Туре	□Centralized □Decentralized
	Power Supply Input	□110VDC
4		□30VDC _
		□24VDC
		Others:

Tested By:	Witnessed By:
(Signature/Official Stamp)	(Signature/Official Stamp)
Tester's Name: Date:	TNB QAI's Name:


TENAGA NASIONAL			6 /
FORM REF	1725IED-FAT-TR-D		
FORM DESCRIPTION	RTU FAT RECORD – DECLARATION	FORM VERSION	02
	RTU SERIAL NO:	PRODUCT DETAILS	DF1725IED RTU
PROJECT DETAILS	CONTRACT NO:	TEST RECORD SHEET	11 of 39
FAT – TEST RECORD REF:	FAT TEST SETUP	RECORD SHEET NO.	1 of 1

2.0 Test Setup

Notes: For I/O Test Setup, please refer Appendix: I/O Test Setup (i) to (iv).




Tested By:	Witnessed By:
(Signature/Official Stamp)	(Signature/Official Stamp)
	TNID OA II
Tester's	TNB QAI's
Name:	Name:
Date:	Date:




1.0 Electronic Accessories

Item	Accessories	Brand	Model	Quantity	Datasheet OI
1	Dummy Breaker				
2	Fault Alarm Relay [K2]				
3	Fault Alarm Relay [K3]				
4	110VDC Power Supply Unit Surge Protector				
5	30VDC Power Supply Unit Surge Protector				
6	UTP Cable Surge Protector				
7	Modem Splitter				
8	Communication Surge Arrestor				
9	Lease Line Modem				
10	Communication Surge Protector				
11	Fiber Modem				
12	Router Switch				




2.0 RTU Panel Accessories

Item	Accessories	Brand	Model	Quantity	Datasheet	OK
1	MCB DC					
2	MCB DC (Converter)					
3	MCB DI					
4	MCB CES					
5	MCB Modem					
6	MCB AC (F6)					
7	MCB AC (F6A)					
8	MCB Auxiliary Contact					
9	Control Enable Switch					
10	DC/DC 110/24VDC Converter					
11	Door Switch					
12	Buzzer Switch					
13	Panel Light					
14	Switch Socket Outlet					
15	Lamp Indicator DC Supply					
16	Lamp Indicator RTU Fault					
17	Lamp Indicator Dummy CB Open					



Item	Accessories	Brand	Model	Quantity	Datasheet	OK
18	Lamp Indicator Dummy CB Close					
19	Terminal Block (DC Wetting/DO System)					
20	Terminal Block (I/O Plant)					
21	Terminal Block (DC Plant/Input/Comm)					
22	Terminal Block (AC Circuit)					
23	Terminal Block (External Local Alarm – XE)					
24	Earthing Bar					
25	Buzzer					

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)
Tester's Name: Date:	TNB QAI's Name: Date:



1.0 Physical and Quality Inspection

No.	Inspection	Measurement (mm)	Manufacturer Tolerance	OK	NO
1	Panel Height		±5%		
2	Panel Width		±5%		
3	Panel Depth		±5%		

No	Inspection	OK	NO
1	The panel is free from defect e.g. scratches, deformities, corrosion, broken.		
2	The wirings are neat, tidy, proper, and accessible.		
3	The wire marker and ferrules are available, proper, and correct.		
4	The wire marker has source and destination stated.		
5	The terminal block arrangement is proper and tidy.		
6	All LED indicators are correct as per approved drawing.		

Tested By: (Signature/Official Stamp)	Witnessed By: (Signature/Official Stamp)	
Tester's	TNB QAI's	
Name:	Name:	
Date:	Date:	