

# Grid Vision T&D Sdn.Bhd.

## Factory Acceptance Test Record DF1725IED RTU

|                     |  |
|---------------------|--|
| <b>Project Name</b> |  |
| <b>Contract No.</b> |  |

| Approval     |                            |                        |                                |                                                                                       |
|--------------|----------------------------|------------------------|--------------------------------|---------------------------------------------------------------------------------------|
|              | Name                       | Company                | Date                           | Signature                                                                             |
| Prepared by: | Muhammad Nor Farhan        | Grid Vision T&D        | 17 <sup>th</sup> December 2024 |   |
| Reviewed by: | Lim Yee Chin               | Grid Vision T&D        | 17 <sup>th</sup> December 2024 |  |
| Verified by: | Ir. Ts. Ramlah Binti Awang | Tenaga Nasional Berhad |                                |                                                                                       |

|                                                                                                                                                                                                 |                 |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|
|  <b>TENAGA NASIONAL BERHAD</b>                                                                             |                 |
| <input checked="" type="checkbox"/> NO FURTHER COMMENTS<br><input type="checkbox"/> REVISE AND RESUBMIT<br><input type="checkbox"/> INFORMATION ONLY                                            |                 |
| By :                                                                                                       | Date : 19/12/24 |
| This endorsement shall not :<br>i. Be construed as acceptance of Variation and/or Contractor's Claim, and/or<br>ii. Relieve the Contractor from any Contractual obligations or responsibilities |                 |

|                        |                  |                   |               |
|------------------------|------------------|-------------------|---------------|
| FORM REF               | 1725IED-FAT-TR   |                   |               |
| FORM DESCRIPTION       | RTU FAT RECORD   | FORM VERSION      | 02            |
| PROJECT DETAILS        | RTU SERIAL NO:   | PRODUCT DETAILS   | DF1725IED RTU |
|                        | CONTRACT NO:     | TEST RECORD SHEET | 1 of 39       |
| FAT – TEST RECORD REF: | TABLE OF CONTENT | RECORD SHEET NO.  | 1 of 1        |

## Change Log

| No. | Date       | Rev No. | Remark                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|-----|------------|---------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1   | 22/12/2022 | 00      | <ul style="list-style-type: none"> <li>Initial Release</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 2   | 24/2/2024  | 00      | <ul style="list-style-type: none"> <li>Revise parameter setting for AI, IEC101.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                         |
| 3   | 16/5/2024  | 01      | <ul style="list-style-type: none"> <li>Separate Test Procedure and Test Record</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                          |
| 4   | 10/9/2024  | 01      | <ul style="list-style-type: none"> <li>Update firmware version and date for MCU-1-A and MCU-4-A.</li> <li>Change Force to 0 setting under AI Card Module.</li> </ul>                                                                                                                                                                                                                                                                                                                               |
| 5   | 17/12/2024 | 02      | <ul style="list-style-type: none"> <li>Add Ecolink LED in accessories list.</li> <li>Add another firmware check under Processor Functional Test.</li> <li>Update IEC104 Channel Redundancy Test Procedure.</li> <li>Combine Physical and Functional result in 1 page.</li> <li>Add checkbox and signature box in FAT flowchart.</li> <li>Add tester's competency verification.</li> <li>Update IOA for I/O Fail.</li> <li>Add COM-6-A Module.</li> <li>Add Appendix for I/O Test Setup.</li> </ul> |



|                        |                  |                   |               |
|------------------------|------------------|-------------------|---------------|
| FORM REF               | 1725IED-FAT-TR   |                   |               |
| FORM DESCRIPTION       | RTU FAT RECORD   | FORM VERSION      | 02            |
| PROJECT DETAILS        | RTU SERIAL NO:   | PRODUCT DETAILS   | DF1725IED RTU |
|                        | CONTRACT NO:     | TEST RECORD SHEET | 2 of 39       |
| FAT – TEST RECORD REF: | TABLE OF CONTENT | RECORD SHEET NO.  | 1 of 1        |

## Table of Contents

|                                           |         |
|-------------------------------------------|---------|
| Overall FAT Result.....                   | 5       |
| Factory Acceptance Test Summary .....     | 6       |
| FAT Log.....                              | 6       |
| FAT Attendance.....                       | 6       |
| Pre-Requisites                            |         |
| 1.0 Approved Engineering Drawings .....   | 7       |
| 2.0 Bill of Quantity .....                | 7       |
| 3.0 SGP Certificate .....                 | 8       |
| 4.0 RTU Panel IP Certificate .....        | 8       |
| 5.0 Test Equipment Record.....            | 8       |
| 6.0 Measuring Equipment Record .....      | 8       |
| 7.0 Software Record.....                  | 9       |
| 8.0 Pre-FAT Record.....                   | 9       |
| 9.0 Tester's Competency .....             | 9       |
| Declaration                               |         |
| 1.0 Product Declaration .....             | 10      |
| 2.0 Test Setup.....                       | 11      |
| Accessories Declaration and Inspection    |         |
| 1.0 Electronic Accessories .....          | 12      |
| 2.0 RTU Panel Accessories.....            | 13 - 15 |
| Inspection – RTU Panel                    |         |
| 1.0 Panel Information.....                | 16      |
| 2.0 Physical and Quality Inspection.....  | 16      |
| Inspection – Subrack                      |         |
| 1.0 Subrack Information .....             | 17      |
| 2.0 Physical and Quality Inspection.....  | 17      |
| Inspection – Power Supply Module          |         |
| 1.0 Physical and Quality Inspection ..... | 18      |
| 2.0 Functional Test – Power Supply .....  | 18      |

|                        |                  |                   |               |
|------------------------|------------------|-------------------|---------------|
| FORM REF               | 1725IED-FAT-TR   |                   |               |
| FORM DESCRIPTION       | RTU FAT RECORD   | FORM VERSION      | 02            |
| PROJECT DETAILS        | RTU SERIAL NO:   | PRODUCT DETAILS   | DF1725IED RTU |
|                        | CONTRACT NO:     | TEST RECORD SHEET | 3 of 39       |
| FAT – TEST RECORD REF: | TABLE OF CONTENT | RECORD SHEET NO.  | 1 of 1        |

## Inspection – Processor

|                                           |    |
|-------------------------------------------|----|
| 1.0 Physical and Quality Inspection ..... | 19 |
| 2.0 Functional Test - Processor .....     | 19 |
| 3.0 IEC101 Initialization .....           | 20 |
| 4.0 IEC104 Initialization .....           | 20 |
| 5.0 DNP3 Initialization .....             | 21 |

## Inspection – COM-6-A

|                                           |    |
|-------------------------------------------|----|
| 1.0 Physical and Quality Inspection ..... | 22 |
| 2.0 Functional Test – COM-6-A .....       | 22 |

## Inspection – Digital Input Module

|                                                  |    |
|--------------------------------------------------|----|
| 1.0 Physical and Quality Inspection .....        | 23 |
| 2.0 Functional Test – Digital Input Module ..... | 23 |

## Inspection – Digital Output Module

|                                                   |    |
|---------------------------------------------------|----|
| 1.0 Physical and Quality Inspection .....         | 24 |
| 2.0 Functional Test – Digital Output Module ..... | 24 |
| 3.0 Dummy Breaker and CES Functional Test.....    | 25 |
| 4.0 Buzzer Test .....                             | 25 |

## Inspection – Analog Input Module

|                                                 |    |
|-------------------------------------------------|----|
| 1.0 Physical and Quality Inspection .....       | 26 |
| 2.0 Functional Test – Analog Input Module ..... | 26 |

## Inspection – Analog Output Module

|                                                  |    |
|--------------------------------------------------|----|
| 1.0 Physical and Quality Inspection .....        | 27 |
| 2.0 Functional Test – Analog Output Module ..... | 27 |

## RTU Power Up ..... 28

## Parameter Setting

|                                     |    |
|-------------------------------------|----|
| 1.0 Processor Parameter Setting     |    |
| 1.1 MCU-1-A.....                    | 29 |
| 1.2 MCU-4-A.....                    | 29 |
| 2.0 Digital Input Parameter Setting |    |
| 2.1 Under Card Module .....         | 30 |
| 2.2 Under Logical Module.....       | 30 |

|                        |                  |                   |               |
|------------------------|------------------|-------------------|---------------|
| FORM REF               | 1725IED-FAT-TR   |                   |               |
| FORM DESCRIPTION       | RTU FAT RECORD   | FORM VERSION      | 02            |
| PROJECT DETAILS        | RTU SERIAL NO:   | PRODUCT DETAILS   | DF1725IED RTU |
|                        | CONTRACT NO:     | TEST RECORD SHEET | 4 of 39       |
| FAT – TEST RECORD REF: | TABLE OF CONTENT | RECORD SHEET NO.  | 1 of 1        |

|                                      |    |
|--------------------------------------|----|
| 3.0 Digital Output Parameter Setting |    |
| 3.1 Under Card Module .....          | 31 |
| 3.2 Under Logical Module.....        | 31 |
| 4.0 Analog Input Parameter Setting   |    |
| 4.1 Under Card Module .....          | 32 |
| 4.2 Under Logical Module.....        | 32 |
| 5.0 Analog Output Parameter Setting  |    |
| 5.1 Under Card Module .....          | 33 |
| 5.2 Under Logical Module.....        | 33 |
| 6.0 IEC101 Parameter Setting.....    | 34 |
| 7.0 IEC104 Parameter Setting.....    | 35 |
| 8.0 DNP3 Parameter Setting .....     | 36 |
| Virtual Alarm Test .....             | 37 |
| Channel Redundancy Test .....        | 38 |
| 1.0 IEC101 .....                     | 38 |
| 2.0 IEC104 .....                     | 38 |
| 3.0 DNP3 .....                       | 38 |
| Limit of Authority.....              | 39 |



|                        |                               |                   |               |
|------------------------|-------------------------------|-------------------|---------------|
| FORM REF               | 1725IED-FAT-TR-TS             |                   |               |
| FORM DESCRIPTION       | RTU FAT RECORD - TEST SUMMARY | FORM VERSION      | 02            |
| PROJECT DETAILS        | RTU SERIAL NO:                | PRODUCT DETAILS   | DF1725IED RTU |
|                        | CONTRACT NO:                  | TEST RECORD SHEET | 5 of 39       |
| FAT – TEST RECORD REF: | OVERALL TEST RESULT           | RECORD SHEET NO.  | 1 of 1        |

## 1.0 Overall Pre-FAT/FAT Result

|                |  |
|----------------|--|
| RTU Serial No. |  |
|----------------|--|

PASS ☒

FAIL ☐

REMARKS:



Tested By:  
(Signature/Official Stamp)

Witnessed By:  
(Signature/Official Stamp)

\_\_\_\_\_  
Tester's  
Name:  
Date:

\_\_\_\_\_  
TNB QAI's  
Name:  
Date: