3.0 Dummy Breaker and CES Functional Test

No.	Inspection	OK	NO
1	**During CES ON:** Dummy Breaker LED turns GREEN when Dummy CB Open command is sent.	☐	☐
2	**During CES ON:** Dummy Breaker LED turns RED when Dummy CB Close command is sent.	☐	☐
3	**During CES OFF:** Dummy Breaker LED remain unchanged when Dummy CB Open command is sent.	☐	☐
4	**During CES OFF:** Dummy Breaker LED remain unchanged when Dummy CB Close command is sent.	☐	☐

4.0 Buzzer Test

No.	Inspection	OK	NO
1	**During CES ON:** Close the Panel Door. No Buzzer should be triggered.	☐	☐
2	**During CES OFF:** Close the Panel Door. Buzzer should be triggered.	☐	☐

Ir. Ts. RAMLAH
19 DEC 24
ES
DISTRIBUTION NETWORK DIVISION TNB

Tested By:
(Signature/Official Stamp)

Tester's
Name:
Date:

Witnessed By:
(Signature/Official Stamp)

AZAMUDDIN
QUALITY ASSURANCE EXECUTIVE
GRID VISION T&D S/B

TNB QAI's
Name: Muhammad Azamuddin Bin Hasan
Date: