1.0 Processor Parameter Setting

1.1 MCU-1-A

No	Parameter	Standard Setting	OK	NO
1	Time Zone	UTC +08:00	☐	☐
2	Employ NVRAM	YES	☐	☐
3	Time delay (s)	20 seconds	☐	☐
4	ClockSyn	60 minutes	☐	☐

1.2 MCU-4-A

No	Parameter	Standard Setting	OK	NO
1	Time Zone	UTC +08:00	☐	☐
2	Employ NVRAM	YES	☐	☐
3	Time delay (s)	20 seconds	☐	☐
4	ClockSyn	60 minutes	☐	☐

Ir. Ts. RAMLAH
19 DEC 24
ES
DISTRIBUTION NETWORK DIVISION, TNB

Tested By:
(Signature/Official Stamp)

Tester's
Name:
Date:

Witnessed By:
(Signature/Official Stamp)

AZAMUDDIN
QUALITY ASSURANCE EXECUTIVE
GRID VISION T&D S/B

TNB QAI's
Name: Muhammad Azamuddin Bin Hasan
Date:

2.0 Digital Input Parameter Setting

2.1 Under Card Module

No.	Parameter	Standard Setting		OK	NO
		SPI	DPI		
1	Debounce	10ms	10ms	☐	☐
2	Invert	NO	NO	☐	☐
3	Chatter Time = Tc (ms)	1000	1000	☐	☐
4	Number of Chatter = Nc	5	5	☐	☐
5	Recovery Time = TRcvr	60	60	☐	☐

2.2 Under Logical Module

No.	Parameter	Standard Setting		OK	NO
		SPI	DPI		
1	Transmit SOE	YES	YES	☐	☐
2	Transmit COS	NO	NO	☐	☐
3	Info Code 1	(1)	(3)	☐	☐
4	Info Code 2	(30)	(31)	☐	☐
5	Event Buffer Mode	Uncovered (No Tick)	Uncovered (No Tick)	☐	☐
6	SOE Buffer Size	1000	1000	☐	☐
7	Priority	2	2	☐	☐

Ir. Ts. RAMLAH
19 DEC 24
ES
DISTRIBUTION NETWORK DIVISION TNB

Tested By:
(Signature/Official Stamp)

Tester's
Name:
Date:

Witnessed By:
(Signature/Official Stamp)

AZAMUDDIN
QUALITY ASSURANCE EXECUTIVE
GRID VISION T&D S/B

TNB QAI's
Name: Muhammad Azamuddin Bin Hasan
Date:

3.0 Digital Output Parameter Setting

3.1 Under Card Module

No.	Parameter	Standard Setting		OK	NO
		Double Command	Single Command		
1	Reset Time (s)	20	20	☐	☐
2	On Time (long: ms)	3000	3000	☐	☐
3	On Time (short: ms)	3000	3000	☐	☐

3.2 Under Logical Module

No.	Parameter	Standard Setting		OK	NO
		Double Command	Single Command		
1	DO Attribute	Trip & Close	Close	☐	☐
2	Command Format	Double / Rise/Fall	Single	☐	☐
3	SBO	SBO	SBO	☐	☐
4	Priority	2	2	☐	☐

Ir. Ts. RAMLAH
19 DEC 24
ES
DISTRIBUTION NETWORK DIVISION, TNB

Tested By:
(Signature/Official Stamp)

Tester's
Name:
Date:

Witnessed By:
(Signature/Official Stamp)

AZAMUDDIN
QUALITY ASSURANCE EXECUTIVE
GRID VISION T&D S/B

TNB QAI's
Name: Muhammad Azamuddin Bin Hasan
Date:

4.0 Analog Input Parameter Setting

4.1 Under Card Module

No.	Parameter	Standard Setting	OK	NO
1	AI Type	4 – 20mA	☐	☐
2	Main Force to 0	YES	☐	☐
3	Force to 0	75	☐	☐

4.2 Under Logical Module

No.	Parameter	Standard Setting	OK	NO
1	Coe. a	32767	☐	☐
2	Coe. b	10000	☐	☐
3	Coe. c	0	☐	☐
4	AI Multiply Coe	YES	☐	☐
5	AI Event Buffer Size	1000	☐	☐
6	Event Buffer Mode	Uncovered (No Tick)	☐	☐
7	Deadband	100	☐	☐
8	Info Code 1	Disable	☐	☐
9	Info Code 2	(34) / (36)	☐	☐
10	Priority	2	☐	☐

Ir. Ts. RAMLAH
19 DEC 24
ES
DISTRIBUTION NETWORK DIVISION, TNB

Tested By:
(Signature/Official Stamp)

Tester's
Name:
Date:

Witnessed By:
(Signature/Official Stamp)

AZAMUDDIN
QUALITY ASSURANCE EXECUTIVE
GRID VISION T&D S/B

TNB QAI's
Name: Muhammad Azamuddin Bin Hasan
Date:

6.0 IEC101 Parameter Setting

No.	Parameter	Standard Setting	OK	NO
1	Main Port	COM2	☐	☐
2	Backup/Standby Port	COM3	☐	☐
3	Protocol Name/No.	292. Slave_IEC101Sec	☐	☐
4	Standby Mode	One Working Another Spare	☐	☐
5	R&T Under Standby Machine	Neither Transmit nor Receive	☐	☐
6	Breaking Time (ms)	20000	☐	☐
7	Serial Type	RS232	☐	☐
8	Baudrate	9600	☐	☐
9	Data Bit	8	☐	☐
10	Stop Bit	1	☐	☐
11	Parity	Even	☐	☐
12	Link Address Size	2 octets	☐	☐
13	Cause of Transmission Size	1 octet	☐	☐
14	Common Address Size	2 octets	☐	☐
15	IOA Size	2 octets	☐	☐
16	Alarm Time (s)	25	☐	☐
17	Link Transmission Procedure	Unbalanced	☐	☐
18	User ID	User_TNBD	☐	☐

Ir. Ts. RAMLAH
19 DEC 24
ES
DISTRIBUTION NETWORK DIVISION, TNB

Tested By:
(Signature/Official Stamp)

Tester's
Name:
Date:

Witnessed By:
(Signature/Official Stamp)

QUALITY ASSURANCE EXECUTIVE
GRID VISION T&D SB

TNB QAI's
Name: Muhammad Azamuddin Bin Hasan
Date:

7.0 IEC104 Parameter Setting

No.	Parameter	Standard Setting	OK	NO
1	Main Port	EthernetA, Link2	☐	☐
2	Backup/Standby Port	EthernetB, Link2	☐	☐
3	Protocol Name/No.	114. Slave_IEC104Sec	☐	☐
4	Standby Mode	Both Have Task	☐	☐
5	Work Mode	TCP Server	☐	☐
6	Port Address	2404	☐	☐
7	Cause of Transmission Size	2 octets	☐	☐
8	Common Address of ASDU Size	2 octets	☐	☐
9	Information Object Address Size	3 octets	☐	☐
10	Control Command Mode	CMD_BOTH	☐	☐
11	Background Scan Time (s)	0	☐	☐
12	T1 period	15 seconds	☐	☐
13	T2 period	10 seconds	☐	☐
14	T3 period	20 seconds	☐	☐
15	K	12	☐	☐
16	W	8	☐	☐

Ir. Ts. RAMLAH
19 DEC 24
ES
DISTRIBUTION NETWORK DIVISION, TNB

Tested By:
(Signature/Official Stamp)

Tester's
Name:
Date:

Witnessed By:
(Signature/Official Stamp)

QUALITY ASSURANCE EXECUTIVE
GRID VISION T&D SDN

TNB QAI's
Name: Muhammad Azamuddin Bin Hasan
Date: